



JON WAYNE CONSTRUCTION
AND CONSULTING

*Building Solutions
Building Relationships*

Coronado Cays- Montego Village
Project Status Report #54
April 20, 2018
Attachments: N/A

Here's What Happened This Week:

- JWC completed punch list at bldg. B.
- JWC began work on homeowners punch list
- JWC will began painting metal on mail boxes
- JWC resumed punch list work at bldg. A.
- Glass Wall Systems will return in two week for glass at bldg. A &B.
- CertaPro completed painting fence at property entrance.
- CertaPro resumed painting hand & balcony rails at bldg. A.
- CertaPro completed painting numbers on garages.
- CertaPro completed painting fences at bldg. A & B.
- CertaPro resumed walk thru punch list at bldg. C & D.

Here's What's Happening Next Week:

- CertaPro will began punch list at bldg. A & B.
- CertaPro will complete painting hand & balcony rails at bldg. A.
- CertaPro will began homeowners punch list at bldg. C & D.
- JWC will resume punch list at bldg. A & B.
- JWC will resume homeowners punch list at bldg. C & D.

Potential Problems That Could Occur:

- None at this time

Issues Discovered:

- None at this time

Additional Direction Needed from Board:

- None at this time

California Regional Office

4570 Campus Drive
Newport Beach, CA 92660
949.252.2107 ♦ 949.252.2118 Fax

CORPORATE OFFICE

2580 Fortune Way
Vista, CA 92081
760.727.2494 ♦ 760.727.2637 Fax

Arizona Regional Office

8655 East Via de Ventura, Suite G-200
Scottsdale, AZ 85258
480.346.1270 ♦ 480.471.3854 Fax

CA License 472159 B-1, HIC

♦ Toll Free 800.773.7147 ♦
www.jwcconstruction.com

AZ License ROC 190300 KB-1