



**JON WAYNE CONSTRUCTION
AND CONSULTING**

*Building Solutions
Building Relationships*

Coronado Cays- Montego Village
Project Status Report #56
May 4, 2018
Attachments: N/A

Here's What Happened This Week:

- JWC completed work on home owners punch list at bldg. C.
- JWC completed work on home owners punch list at bldg. D
- JWC completed painting metal on mail boxes
- JWC will began clean up and break down of remaining yard.
- JWC resumed punch list work at bldg. A & B.
- CertaPro completed painting on club house.
- CertaPro completed painting hand & balcony rails at bldg. A.
- CertaPro completed home owners punch list at bldg. C & D.

Here's What's Happening Next Week:

- Glass wall system will began installing glass at bldg. A & B.
- CertaPro will resume punch list at bldg. A & B.
- CertaPro will began clean up at bldg. A.
- Tarzian Electric will began installing lights at mail box kiosks and stair lighting.
- JWC will resume punch list at bldg. A & B.
- JWC will call in for city's final inspection.

Potential Problems That Could Occur:

- None at this time

Issues Discovered:

- None at this time

Additional Direction Needed from Board:

- None at this time

California Regional Office
4570 Campus Drive
Newport Beach, CA 92660
949.252.2107 ♦ 949.252.2118 Fax

CORPORATE OFFICE
2580 Fortune Way
Vista, CA 92081
760.727.2494 ♦ 760.727.2637 Fax

Arizona Regional Office
8655 East Via de Ventura, Suite G-200
Scottsdale, AZ 85258
480.346.1270 ♦ 480.471.3854 Fax

CA License 472159 B-1, HIC

♦ **Toll Free 800.773.7147** ♦
www.jwcconstruction.com

AZ License ROC 190300 KB-1