



JON WAYNE CONSTRUCTION
AND CONSULTING

*Building Solutions
Building Relationships*

Coronado Cays- Montego Village
Project Status Report #57
May 11, 2018
Attachments: N/A

Here's What Happened This Week:

- Glass wall system completed installing glass at bldg. A & B.
- JWC posted final home owner check list for bldg. A & B
- JWC passed final inspection with the city of Coronado for bldg. A & B
- JWC began HO punch list at bldg. A & B.
- CertaPro resumed punch list at bldg. A & B.
- CertaPro began home owners punch list at bldg. A & B.

Here's What's Happening Next Week:

- CertaPro will complete punch list at bldg. A & B.
- CertaPro will resume HO punch list at bldg. A. & B.
- JWC will have final fence removed from rear guest parking area.
- JWC will resume HO punch list at bldg. A & B.
- Tarzian Electric is anticipated to start all lighting items.

Potential Problems That Could Occur:

- None at this time

Issues Discovered:

- None at this time

Additional Direction Needed from Board:

- None at this time

California Regional Office

4570 Campus Drive
Newport Beach, CA 92660
949.252.2107 ♦ 949.252.2118 Fax

CORPORATE OFFICE

2580 Fortune Way
Vista, CA 92081
760.727.2494 ♦ 760.727.2637 Fax

Arizona Regional Office

8655 East Via de Ventura, Suite G-200
Scottsdale, AZ 85258
480.346.1270 ♦ 480.471.3854 Fax

CA License 472159 B-1, HIC

♦ Toll Free 800.773.7147 ♦
www.jwcconstruction.com

AZ License ROC 190300 KB-1